BRUHAT BANGALORE MAHANAGARA PALIKE

YELAHANKA ZONE

BYATARAYANAPURA DIVISION

BYATARAYANAPURA SUB DIVISOIN

Name of the Work : **Maintenance of water supply Existing borewells at Bellahalli Thiurmenahalli and Chokkanahalli Vilalge Surrounding area in Ward No. 05 Byatarayanapura Sub Division**

EMB

Pre-Measurements

Job Code: **005-22-000001**

Scanned by CamScanner

BRUHATH BANGALORE MAHANAGARAPALIKE
YELAHANKA ZONE
PRE MEASUREMENTS

Name of work:Maintenance of water supply Existing borewells at Bellahalli Thiurmenahalli and Chokkanahalli Vilalge Surrounding area in Ward No. 05 Byatarayanapura Sub Division
Work Order No: BBMP/EE/BTP/WO/48/2021-22 dt: 09.03.2022
JOB NUMBER: 005-22-000001
Estimate Cost: 25.00 lakhs.
As No: AS/CE(YNK)/27/2021-22 dt:28.09.2021
Ts No :TS/ CE(YNK) /49/2021-22 dt : 28.09.2021
Name of Contractor : Sri. Narayana Rao S

Sl No	Description of item	Unit	No	L	B	D	Qty
43 45	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in Ordinary soil not exceeding 1.5 m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specifications (P.NO - 6, I.NO - 2.3, PWD SR 18-19)						
	Agrahra Layout Thirumenahalli Road 4th Cross	Cum	1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	18.00	0.45	0.75	6.08
	Agrahra Layout Thirumenahalli Road 8th Cross		1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	10.00	0.45	0.75	3.38
	Venkateshwara Layout 2nd main Road		1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
	Venkateshwara Layout 2nd Cross		1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
	Venkateshwara Layout 3rd Cross		1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
	Venkateshwara Layout 4th Cross		1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
	Venkateshwara Layout 5th Cross		1	30.00	0.45	0.75	10.13
			1	30.00	0.45	0.75	10.13
			1	24.00	0.45	0.75	8.10
					Qty		270.68

Assistant Engineer
Ward No.05
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Asst. Executive Engineer
Byatarayanapura Sub division
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-24

Scanned by CamScanner

Sl No	Description of item	Unit	No	L	B	D	Qty
44 46	Providing and installing at site of work 63mm (0.662) PVC Pipes of 6 kg / cm2 including cost of pipes and specials and labour, including lowering into trenches, laying true to line, level and perfect linking at joints leak proof including jointing of approved type with all labour and lift charges, handling charges including encasing the pipe alround to a depth not less than 15cms with gravel or selected earth available from the excavation etc., complete (P.NO - 96, I.NO - 13.73.2, PWD SR 18-19) 75 mm dia 6 KSC PVC pipe						
	Agrahra Layout Thirumenahalli Road 4th Cross	Cum	1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	18.00			18.00
	Agrahra Layout Thirumenahalli Road 8th Cross		1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
			1	10.00			10.00
	Venkateshwara Layout 2nd main Road		1	30.00			30.00
			1	30.00			30.00
	Venkateshwara Layout 2nd Cross		1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
	Venkateshwara Layout 3rd Cross		1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
	Venkateshwara Layout 4th Cross		1	30.00			30.00
			1	30.00			30.00
			1	30.00			30.00
	Venkateshwara Layout 5th Cross		1	30.00			30.00
			1	30.00			30.00
			1	24.00			24.00
				Actiual Qty			802.00

Assistant Engineer
Ward No.06
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Asst. Executive Engineer
Byatarayanapura Sub division
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-26

Scanned by CamScanner